

Scope of works					
10/06/2014		Targeted Community Buildings (as set out in the Housing Implementation Plan)			
Department of Community Services: Asbestos Removal Program Timeframes 2013 to 2016	Community	Number of Buildings	Asbestos Amount Sq Mtr	Status	
Early Program Works		Column 1	Column 2		
1	09-December-2013	Ramingining	1	42	Completed
		Sub Total	1	42	
Package 1: Targeted Projects		Column 1	Column 2		
1	Jan 14 to Oct 14	Belyuen (Darwin)	1	260	Asbestos Removal Contractor Works Commenced 3 June 2014
		Sub Total	1	260	
Package 1A: MacDonnell Shire		Column 1	Column 2		
1	April 14 to Feb 15	Kaltukatjara (Docker River)	1	32	Consultant Hygienist Inspections completed 4 June 2014
		Sub Total	1	32	
Package 2A: East & West Arnhem Shire					
1	April 14 to Feb 15	Gunyangara (Ski Beach)	2	37	RFQ Released and Closed 6 June 2014
2		Yirrkala	7	666	RFQ Released and Closed 6 June 2015
3		Gapuwiyak	1	40	RFQ Released and Closed 6 June 2016
4		Galiwinku (Elcho Island) (East Arnhem Shire)	4	806	RFQ Released and Closed 6 June 2014
		Sub Total	14	1549	
Package 2B: East & West Arnhem Shire					
1	April 14 to Feb 15	Maningrida (West Arnhem Shire)	5	256	Consultant Hygienist Inspections completed 13 February 2014
2		Gunbalanya (Oenpelli) (West Arnhem Shire)	4	32	RFQ Released and Closed 6 June 2014
3		Ramingining (West Arnhem Shire)	5	468	RFQ Released and Closed 6 June 2015
		Sub Total	14	756	
Package 3: Vic Daly Shire					
1	April 14 to Feb 15	Peppimenarti	1	96	RFQ Released and Closes 13 June 2015
2		Wadeye	8	678	RFQ Released and Closes 13 June 2016
3		Arnanbidji (Kildurk)	1	65	RFQ Released and Closes 13 June 2017
4		Pigeon Hole	2	81	RFQ Released and Closes 13 June 2018
		Sub Total	12	920	
Package 4: East Arnhem & Groote Eylandt					
1	July 14 to June 15	Milingimbi (East Arnhem Shire)	4	1220	
2		Angurugu (Groote Eylandt)	3	129	
3		Umbakumba (Groote Eylandt)	2	10	
		Sub Total	9	1359	
Package 5 - Tiwi Island					
1	July 14 to June 15	Wurrumiyanga (Nguui)	1	180	
2		Milikapiti (Snake Bay)	1	25	
3		Pirlangimpi (Garden Pt)	1	400	
		Sub Total	3	605	
Package 6: West Arnhem Shire					
1	July 14 to June 15	Minjilang (Croker Island)	3	370	
2		Warruwi (Goulburn)	4	1010	
		Sub Total	7	1380	
Package 7: Barkly & Central Desert Shire					
1	Jan 15 to April 16	Ali Curung (Warrabri) (Barkly Shire)	1	24	
2		Pmara Jutunta (Ti-Tree 6 mile) (Central Desert Shire)	1	72	
3		Yuendumu (Central Desert Shire)	4	268	
		Sub Total	6	364	
Package 8: Macdonnell Shire (East)					
1	Jan 15 to April 16	Amoonguna	1	120	
2		Santa Teresa	3	112	
3		Titjikala (Maryvale)	1	16	
4		Fink (Apatula)	1	602	
		Sub Total	6	850	
Package 9: Macdonnell Shire (West)					
1	Jan 15 to April 16	Hermannsburg (Ntaria)	7	115	
2		Wallace Rockhole	3	159	
3		Papunya	3	431.5	
		Sub Total	13	705.5	
Package 10: Roper Gulf Shire					
1	April 15 to April 16	Barunga	1	0	
1		Ngukurr	3	845	
2		Rittarangu (Urapunga)	1	8	
		Sub Total	5	853	
		Total Construction costs (EX GST)	91	9633.5	