

# LEGISLATIVE ASSEMBLY OF THE NORTHERN TERRITORY

## WRITTEN QUESTION

Mr Wood

to Minister for Transport and Infrastructure

---

### **Roundabout at Lambrick Avenue/Chung Wah Terrace**

1. There was a contract let during 2003/04 for a roundabout at the corner of Lambrick Avenue and Chung Wah Terrace, how –
  - (a) long did it take for this contract to be completed;
  - (b) long was it supposed to take;
  - (c) much was the contract price; and
  - (d) much did the job finally cost the government.

### **ANSWER**

- (a) The contract took 38 weeks to complete. A Certificate of Practical Completion was issued on 12 July 2004.
- (b) The initial contract period was for 10 weeks.
- (c) The original contract price was \$712 727.55.
- (d) The final contract price was \$998 745.72.

Both contract costs and times were adversely affected by the unexpected location of high voltage underground cables.