

Estimates Committee 2011
Questions Taken On Notice

(14/06/2011 to 23/06/2011)

Date: 22/06/2011 Output:
Sub Output:
Subject: Stimulus Package-Construction Projects for Schools

From:Mr Gerry Wood to Hon Gerry McCarthy
Construction

Question: **8-16**
Under Department of Construction and Infrastructure, Snapshot Booklet, on pages 12 and 13, could the government please indicate, in relation to all the stimulus work packages for the schools shown, how much those schools cost to complete, how much those projects cost to complete? Were they completed on time, and who were the contractors for each of those projects?

Answer:
Answered On: 18/07/2011

RESPONSE TO QUESTION 8.16 - ESTIMATES

Region	School	Facility Type	Complete Cost	Within Budget	Completed on time	Contractor
Barkly Region	Canteen Creek Primary	Classroom	\$ 847,878	Yes	Yes	Canstruct Pty Ltd
Barkly Region	Epenarra School	Covered outdoor learning area	\$ 848,762	Yes	Yes	Canstruct Pty Ltd
Barkly Region	Neutral Junction School (relocated to Corrella Creek)	Covered outdoor learning area	\$ 344,478	Yes	Yes	Probuild (NT) Pty Ltd
Barkly Region	Newcastle Waters	Covered outdoor learning area	\$ 386,273	Yes	Yes	Probuild (NT) Pty Ltd
Barkly Region	Rockhampton Downs	Covered outdoor learning area	\$ 271,374	Yes	Yes	Probuild (NT) Pty Ltd
Barkly Region	Alekarenge Primary	Multipurpose hall, stage 2	\$ 1,930,916	Yes	Stage 1 - Yes Stage 2 due September	Murray River North Pty Ltd
Barkly Region	Tennant Creek	Science Centre	\$ 1,896,507	Yes	Stage 1 - Yes Stage 2 due September	Probuild (NT) Pty Ltd
Barkly Region	Tennant Creek	Multipurpose hall	\$ 2,344,040	Yes	Anticipated completion Oct 11	Probuild (NT) Pty Ltd
Central Australia	Sadadeen Primary	Multipurpose learning area	\$ 1,911,398	Yes	Yes	Asbuild (NT) Pty Ltd
Central Australia	Alice Springs School of the Air	Library Extension	\$ 829,627	Yes	Yes	Probuild (NT) Pty Ltd
Central Australia	Bradshaw Primary	Multipurpose learning area, stage 2	\$ 2,523,086	Yes	Yes	Probuild (NT) Pty Ltd
Central Australia	Braitling Primary	Multipurpose learning area	\$ 2,221,609	Yes	Yes	Probuild (NT) Pty Ltd
Central Australia	Finke School	Covered outdoor learning area	\$ 234,147	Yes	Yes	Probuild (NT) Pty Ltd
Central Australia	Laramba School	Covered outdoor learning area	\$ 617,519	Yes	Yes	Probuild (NT) Pty Ltd
Central Australia	Gillen Primary	Multipurpose learning area	\$ 1,856,039	Yes	Anticipated completion Oct 11	Asbuild (NT) Pty Ltd
Central Australia	Larapinta Primary	Classroom Block	\$ 1,663,703	Yes	Anticipated completion Sep 11	Probuild (NT) Pty Ltd
Central Australia	Alice Springs High	Language Centre	\$ 2,002,095	Yes	Anticipated completion Sep 11	Sitzler Pty Ltd
Central Australia	Bonya School	Covered outdoor learning area	\$ 1,056,611	Yes	Anticipated completion Dec 11	NT Link Pty Ltd
Central Australia	Ti Tree	Multipurpose pavilion	\$ 736,850	Yes	Anticipated completion Oct 11	S & R Building
Darwin Environs	Nemarluk School	Classroom, stage 2	\$ 870,530	Yes	Yes	Ausco Modular Pty Ltd
Darwin Environs	Moil Primary School	Multipurpose learning area	\$ 1,707,204	Yes	Yes	Laing O'Rourke
Darwin Environs	Malak Primary School	Upgrade administration facility & meeting place	\$ 1,898,786	Yes	Yes	Nightcliff Builders Holdings Pty Ltd
Darwin Environs	Henbury School	Extensions & refurbishment	\$ 1,061,943	Yes	Yes	Laing O'Rourke
Darwin Environs	Jingili Primary School	Library extension & refurbishment	\$ 1,991,477	Yes	Anticipated completion 1 August 2011	Laing O'Rourke
Darwin Environs	Karama Primary School	Multipurpose learning area	\$ 1,866,267	Yes	Yes	Laing O'Rourke

Darwin Environs	Leanyer Primary School	Assembly hall upgrade	\$ 2,599,455	Yes	Yes	Laing O'Rourke
Darwin Environs	Manunda Terrace Primary	Library	\$ 1,925,777	Yes	Anticipated completion 1 August 2011	Laing O'Rourke
Darwin Environs	Nakara Primary School	Multipurpose hall	\$ 2,023,770	Yes	Yes	Laing O'Rourke
Darwin Environs	Alawa Primary School	Library	\$ 1,967,555	Yes	Anticipated completion 1 August 2011	Laing O'Rourke
East Arnhem Region	Shepherdson College	Science Centre	\$ 1,970,000	Yes	Yes	Brustolin Builders Pty
East Arnhem Region	Shepherdson College	Multipurpose community hall	\$ 4,000,000	Yes	Yes	Brustolin Builders Pty
East Arnhem Region	Alyangula Area School	Library	\$ 944,611	Yes	Yes	Doucon Pty Ltd
East Arnhem Region	Angurugu CEC	Multipurpose hall	\$ 1,961,045	Yes	Yes	Doucon Pty Ltd
East Arnhem Region	Angurugu Primary School	Upgrade to classrooms & home economics building	\$ 1,366,415	Yes	Yes	Doucon Pty Ltd
East Arnhem Region	Milingimbi School	Science Centre	\$ 1,970,000	Yes	Yes	Finbuilt Pty Ltd (Main works)
East Arnhem Region	Milingimbi School	Classrooms & early learning centre	\$ 2,154,193	Yes	Yes	Finbuilt Pty Ltd (Main works)
East Arnhem Region	Yirrkala Homeland Centre	Multipurpose education centre	\$ 1,929,146	Yes	Delayed due to Land Tenure Issues. Anticipated Completion 30 December 2011	Laynhapuy Homelands
East Arnhem Region	Yilpara Homeland Centre	Covered outdoor learning area	\$ 548,822	Yes	Issues. Anticipated completion is 30 December 2011	NT Link Pty Ltd
East Arnhem Region	Gapuwiyak School	The Shirley Nirrurranydji Science Centre	\$ 1,906,846	Yes	Yes	Finbuilt Pty Ltd (Main works)
East Arnhem Region	Ramingining School	New classroom block	\$ 1,982,396	Yes	Yes	Finbuilt Pty Ltd (Main works)
East Arnhem Region	Nhulunbuy High School	Multipurpose hall upgrade	\$ 2,453,600	Yes	Anticipated completion Oct 11	B.I.G Carpentry
Katherine Region	Clyde Fenton Primary	Multipurpose learning area	\$ 1,991,077	Yes	Yes	AJL Holdings
Katherine Region	Borrooloola CEC	Multipurpose facility	\$ 1,934,039	Yes	Yes	Cairns Industries Pty Ltd
Katherine Region	Kintore Street School	Resource Centre with ablutions	\$ 842,394	Yes	Yes	Finbuilt Pty Ltd (Main works)
Katherine Region	Robinson River	Classroom	\$ 1,147,201	Yes	Yes	Mungoorbada Aboriginal Corporation
Katherine Region	Katherine School of the Air	Classroom	\$ 850,000	Yes	Yes	Nightcliff Builders
Katherine Region	MacFarlane Primary	Multipurpose	\$ 1,905,316	Yes	Yes	Wildgeese Building Group Australia
Katherine Region	Kiana School	Resource Centre	\$ 182,144	Yes	Delayed by Road Access issues due to Wet Season and Road Damage Anticipated completion Oct 11	Cairns Industries Pty Ltd
Katherine Region	Ngukurr School	Classroom block	\$ 1,858,692	Yes	Anticipated completion Sep 11	Finbuilt Pty Ltd (Main works)
Palmerston & Litchfield	Driver Primary School	Library & pavilion extension with lifeskills centre & outdoor connections	\$ 2,957,957	Yes	Yes	Build with Pride Trust t/as Sunbuild

Palmerston & Litchfield	Gray Primary	Library	\$ 2,315,863	Yes	Timeframe altered at clients request. Anticipated completion 1 August 2011	Laing O'Rourke
Palmerston & Litchfield	Moulden Park School	Assembly hall upgrade & library extension	\$ 1,936,716	Yes	Yes	Laing O'Rourke
Top End Rural	Berry Springs	Multipurpose pavilion & cyclone shelter	\$ 2,561,371	Yes	Yes	Brustolin Builders Pty
Top End Rural	Maningrida CEC	Resource Centre	\$ 3,498,148	Yes	Yes	Brustolin Builders Pty
Top End Rural	Maningrida Community	Language Centre	\$ 1,970,000	Yes	Yes	Brustolin Builders Pty
Top End Rural	Douglas Daly School	Covered outdoor learning area	\$ 286,277	Yes	Yes	NT Link Pty Ltd
Top End Rural	Dundee Beach School	Resource Centre	\$ 266,608	Yes	Yes	NT Link Pty Ltd
Top End Rural	Gochan Jiny Jirra (relocated to Birany Birany)	Multipurpose area	\$ 479,334	Yes	Yes	NT Link Pty Ltd
Top End Rural	Mamaruni School	Covered outdoor learning area & cyclone shelter	\$ 2,527,966	Yes	Yes	RMS Engineering & Construction Pty Ltd
Top End Rural	Woolianna School	Resource Centre	\$ 751,350	Yes	Anticipated completion Sep 11	NT Link Pty Ltd
Top End Rural	Gunbalanya CEC	Multipurpose pavilion	\$ 2,165,506	Yes	Anticipated completion Sep 11	Sitzler Pty Ltd
Top End Rural	Gunbalanya CEC	The Esther Djayhgurrnga Science Centre	\$ 1,805,091	Yes	Anticipated completion Sep 11	Sitzler Pty Ltd
Top End Rural	Girraween Primary School	Classrooms	\$ 1,980,000	Yes	Timeframe altered at clients request. Anticipated completion 1 August 2011	Laing O'Rourke
Top End Rural	Howard Springs Primary	Classroom Block	\$ 1,898,451	Yes	Anticipated completion Jul 11	Laing O'Rourke
Top End Rural	Humpty Doo Primary	Multipurpose hall	\$ 2,329,215	Yes	Timeframe altered at clients request. Anticipated completion 1 August 2011	Laing O'Rourke
Top End Rural	Jabiru Area School	Multipurpose hall	\$ 1,886,075	Yes	Delays due to wet weather, Anticipated completion Aug 11	Laing O'Rourke