

ATTACHMENT A

DEPARTMENT OF EDUCATION
2021-22 BUILDING BETTER SCHOOLS PROGRAM

School or Office Location	Project Description	Status	Completion / Estimated Completion	Program Allocation 2021-22
Barkly Region Total				2 148 742
Alekareng School	Upgrade preschool outdoor play area and	Contract awarded	Jul-22	287 400
Alpurrurulam School	Scope to be defined - Identified priorities: Solid shade structure over playground equipment	Design / Documentation	Sep-22	299 460
Ampilatwatja School*	P1. Combined with Capital Works project to upgrade playground P2. Replace boundary fence (combined with school funds)	Tender	Jun-22	180 000
Canteen Creek School	Scope to be defined - Identified priorities: P1. Upgrade outdoor play area including playground and shade P2. Refurbish general learning areas P3. Upgrade kitchen, staffroom and staff ablutions	Construction	Jul-22	293 580
Clyde Fenton School	P1. Install solar system P2. Upgrade 'kiss 'n' go'	P1. Construction stage P2. In design	Jun-22	300 000
Elliot School	Upgrade outdoor eating area, refurbish learning areas and replace shade sail with solid structure	Complete	Sep-21	0
Epenarra School	P1. Replace boundary fence P2. Replace shade structure over playground and soft fall	P1. Complete P2. Design / Documentation	Aug-21	83 819
Mulga Bore School	Upgrade school facilities – P1. Create visiting offers space including ablutions, shade over playground equipment. P2. Rooftop Solar	Construction	Jun-22	113 543
Murray Downs School	P1. Solid shade structure over playground P2. Refurbish ablution block	Construction	Jun-22	290 940

LEGISLATIVE ASSEMBLY OF THE NT
TABLED DOCUMENTS

Committee: *Estimates*
Paper No: *IP 2.2* Date: *15/6/22*
Tabled By: *Lawler*
Signed: *[Signature]*

School or Office Location	Project Description	Status	Completion / Estimated Completion	Program Allocation 2021-22
Newcastle Waters School	P1. Outdoor early learning area (attached to new classroom) P2. Outdoor play/eating area P3. Sensory/Food garden	Tender	Jun-22	300 000
Big Rivers Total				3 780 277
Barunga School	P1. New boundary fence P2. Scope to be defined - Identified priorities: Create yarning circle – new principal	P1. Complete P2. Tender	Jun-22	158 000
Borroloola School	Scope to be defined - Identified priorities: P1. Fence school oval P2. Basketball court shade structure P3. Refurbish culture room	Construction	Jun-22	295 909
Bulla Camp School	P1. Solid shade structure over basketball court P2. Various Infrastructure works (rainwater tanks, 4 bay lockable carport, access pathways and extend kitchen facilities, replacement floor coverings, undercover walkways, shipping container storage, security cameras)	P1. Complete P2, Tender	Jun-22	115 000
Bulman School	Upgrades to ablution block	Tender	Jun-22	289 430
Manyallaluk School	P1. Outdoor classroom/mindfulness garden	Construction	Jun-22	294 795
Mataranka School	P1. Upgrade existing space to create admin/staff room and STEM space P2. Staff kitchen refurbishment	Complete	Oct-21	97 117
Minyerri School	Upgrade playground and shade	Construction	Jun-22	294 026
Ngukkurr School	P1. Acoustic upgrade and new flooring (in conjunction with other MNW funding) P2. Outdoor play area including playground and shade (BBS \$141k to be combined with \$200k school funds)	Tender	Jul-22	141 000
Numbulwar School	Combined with school funds: Upgrade outdoor play area	Tender	Jun-22	300 000
Pigeon Hole School	P1. Upgrade/refresh general learning areas P2. Outdoor learning areas P3. Outdoor play areas including playground and shade	Tender	Jun-22	300 000
Pine Creek School	Scope to be defined - Identified priorities: P1. Teacher resource room	Construction	Jul-22	300 000
Robinson River School	Scope to be defined - Identified priorities: P1. Extend main building - preschool	Construction	Jun-22	295 000

School or Office Location	Project Description	Status	Completion / Estimated Completion	Program Allocation 2021-22
	ablutions, teacher preparation and storage area P2. Modify existing space to create library area P3. External painting			
Timber Creek School	P1. Install solar P2. School refresh – painting	Construction	Jun-22	300 000
Wugularr School	P1. Playground and shade structure P2. Install ramp P3. Boys urinal upgrade	Tender	Jun-22	300 000
Yarralin School	P1. Re-decking verandah P2. Upgrade lighting in undercover area P3. Install grounds water system P4. Replace floor coverings with linoleum P5. Re-paint external walls	Tender	Jun-22	300 000
Central Australia Total				4 831 840
Alcoota School	P1. Install shade structure P2. Ablution and staff room upgrades	Tender	Jun-22	300 000
Alice Springs School of the Air	P1. New studio	Tender	Aug-22	300 000
Amoonunga School	P1. New playground, shade and bike path P2. Carport (includes school funds)	Tender	Jun-22	370 713
Areyonga School	In conjunction with Building for Inclusion - Install new ablution block and convert old ablutions block to store room	Construction	Apr-22	285 136
Baniyala Garrangali School	Shed for boats and vehicles	Complete	Feb-22	287 879
Bonya School	P1. Install Solar P2. Develop food garden P3. Create football area (includes school funds)	Construction	Jun-22	366 850
Braitling School	P1. Combined with Capital Works project to upgrade school P2. Upgrade library	P1. Complete P2. In design	Jun-22	200 000
Finke School	P1. Upgrade perimeter fence P2. Replace playground equipment and install shade P3. Outdoor covered area	Tender	Jun-22	300 000
Gillen Primary School	Install shade structure in courtyard and other areas in the school	Construction	Feb-22	224 406
Harts Range School	Replace fence and signage	Complete	Feb-22	322 856

School or Office Location	Project Description	Status	Completion / Estimated Completion	Program Allocation 2021-22
Mount Allan School	P1. Classroom refurbishment. P2. Upgrade canteen P3. Refurbish ablution block	Complete	Feb-22	300 000
Mutitjulu School	P1. Transportable classroom	Tender	Dec-22	300 000
Stirling School	Construct new shade structures and paths	In design	Jun-22	300 000
Nyirripi School	Shade structure over playground	Complete	Jul-21	0
Titjikala School	P1. Upgrade outdoor play area P2. Refresh school internal/external	Complete	Mar-22	314 000
Wallace Rockhole School	P1. Refurbish kitchen, principle room, learning area, store room and external works P2. Install solar	Tender	Jun-22	360 000
Willowra School	P1. Basketball court resurfacing and roof P2. Playground equipment	Tender	Jun-22	300 000
Darwin Total				799 720
Belyuen School	P1. Install shade structure P2. Define carpark and install walkway P3. New line marking on basketball court P4. Painting and replace benches P5. Internal painting to school P6. Shade cloths (school grounds and FaFT area) and kitchen upgrades (subject to completion of P5).	Complete	Mar-22	132 001
Darwin High School*	P1. Design consultancy to develop concept plans and estimate for refurbishment of Block A and B P2. Refresh canteen	Complete	Jan-22	328 869
Durack School	Extend 'kiss 'n' go' and parking (combined with school funds)	Complete	Oct-21	246 511
Humpty Doo School	P1. Upgrade fence and install swipe card system P2. Supplement School funded upgrade nature playground P3. Upgrade/refurbish admin block (\$96K)	Complete	Feb-22	92 339
East Arnhem Total				227 033
Yirrkala Homelands Schools	Install solar at Boruwuy, and Garrthalala (Note: Gangan & Dhalinybuy by Cwlth)	Tender	Aug 21	227 033

School or Office Location	Project Description	Status	Completion / Estimated Completion	Program Allocation 2021-22
	as part of whole of community solar array.			
Top End Total				2 105 000
Berry Springs Primary School	Scope to be defined - Identified priorities: P1. Refresh hall including acoustics, flooring and lights	Tender	Jun-22	300 000
Middle Point School	P1. Multi-purpose demountable including office, kitchen and classroom space	In design	Oct-22	300 000
Palumpa (Nganmariyanga) School	P1. Upgrade kitchen P2. Upgrade toilets P3. Build multipurpose building	In design	Dec-22	300 000
Peppimenarti School	P1. Playground and security upgrades	Construction	Jun-22	300 000
Woodroffe School	P1. Upgrade outdoor play areas	Tender	Jun-22	300 000
Warruwi School	P1. Upgrade Early Years block P2. Upgrade Outdoor playground P3. Upgrade main student toilet block (currently a demountable)	Construction	Jun-22	305 000
Woolaning School	P1. Ablution block, storage and office space P2. Install shed with manual roller door and alternative entry door P3. Install hybrid solar/generator	Tender	Jun-22	300 000
Grand total				13 910 612

* Combined BBS funding

ATTACHMENT B

BUILDING BETTER SCHOOLS PROGRAM SCHOOLS COMPLETED PRIOR TO 2021-22

School	Region	Project Description	Completed Date
Barkly Region – 3 Schools			
Arlparra School	Barkly	P1. New kitchen and cold sore room P2. Various refresh works P3. Shade structure	P1. 21-Dec-19 P2. 16-Sept-19 P3. 13-Feb-20
Rockhampton Downs School	Barkly	Combined with Capital Works project for new transportable classroom	30-Jun-18
Tennant Creek Primary School	Barkly	Outdoor playground and shade	07-Nov-19
Big Rivers Region – 11 Schools			
Amanbidji School	Big Rivers	New access from preschool to main building and to ablutions (combined with other MNW funding)	19-Jun-18
Casuarina Street School	Big Rivers	P1. Playground equipment (combined with other MNW funding) P2. Early Years playground	P1. 28-Feb-18 P2. 27-Aug-18
Jilkminggan School	Big Rivers	Refurbish resource room, new playground for upper primary and furniture.	31-May-18
Kalkaringi School	Big Rivers	P1. Install bubblers and troughs P2. Upgrade specialist learning areas P3. Install boundary fence	19-Feb-21
Katherine High School	Big Rivers	Upgrade library (combined with school funds and transferred to Capital Works program)	11-Nov-20
Katherine School of the Air	Big Rivers	P1. Upgrade teaching areas to support the delivery of online lessons P2. Install shade sails (combined with school funds)	P1. 11-Mar-21 P2. 24-May-21
Katherine South Primary School	Big Rivers	Upgrade car park and kiss and go including covered walkways (combined with other MNW funding)	28-Jun-18
Kintore St. School (Special)	Big Rivers	P1. Playground softfall, swipe card system and associated works P2. Various works at Katherine Training Centre to support dual occupancy (combined with other MNW funding)	P1. 11-Jan-19 P2. 25-Sept-19
Lajamanu School	Big Rivers	Combined with School funds to create Capital Works project to upgrade ablutions	31-Aug-18
MacFarlane Primary School	Big Rivers	Netball court solid shade	08-Apr-19

School	Region	Project Description	Completed Date
Urapunga School	Big Rivers	P1. Solid cover over basketball half court, resurface and new hoops P2. Kitchen modifications (combined with other MNW funding)	P1. 30-Jun-18 P2. 12-Sept-18
Central Australia Region – 17 schools			
Acacia Hill School (Special)	Central Australia	P1. Modify early childhood classroom, ablution fittings and install storage shed P2. Shade over play area and install power to outdoor learning area in school kitchen garden P3. Internal paint P4. Shade sails P5. Work at Centralian Senior College annex	P1. 18-Nov-19 P2. 15-Apr-20 P3. 31-Oct-19 P4. 30-Jan-20 P5. 8-Mar-21
Bradshaw Primary School	Alice Springs	New playground and shade	26-Jun-20
Centralian Middle School	Central Australia	P1. Create outdoor eating and play area P2. Picnic tables	P1. 11-Nov-20 P2. 7-Apr-21
Centralian Senior College	Alice Springs	P1. Boundary fence, Shade and seating near bus stop P2. Additional shade	P1. 19-Jul-19 P2. 13-May-20
Haasts Bluff School	Alice Springs	Upgrade main block (combined with other MNW funding)	10-Sep-18
Imanpa School	Central Australia	Early child playground, fence and shade	07-Sep-20
Laramba School	Alice Springs	P1. Upgrade canteen P2. Upgrade boundary fence P3. Small various refresh projects	P1. 13-Aug-18 P2. 23-Sept-19 P3. 23-Sept-19
Larapinta Primary School	Central Australia	P1. Create meeting and staff preparation area P2. Storage shed (combined with school funds)	P1. 15-Jun-20 P2. 05-Nov-20
Ntaria School	Central Australia	Upgrade Outdoor Learning areas including internal pathway and fencing	03-12-20
Papunya School	Alice Springs	P1. Shade structure and associated works P2. Classroom refresh (combined with other MNW funding)	P1. 07-Dec-18 P2. 25-Aug-19
Ross Park Primary School	Alice Springs	Outdoor play area, playground and Shade (combined with other MNW and School Council funding)	22-Feb-19
Sadadeen Primary School	Alice Springs	P1. Senior and junior playground P2. Shade over playground	P1. 30-Mar-18 P2. 30-May-18
Ti Tree School	Central Australia	P1. Install shade structures P2. Enhance curb appeal including landscaping	10-Jun-21
Walungurru School	Alice Springs	Remove Beyond Economical Repair demountable and install new ramp	19-Jul-19

School	Region	Project Description	Completed Date
		to preschool, install fence to create early childhood area. Relocate B1G and acoustic upgrades.	
Watiyawanu School	Alice Springs	New playground equipment, solid shade structure and associated works	17-Mar-20
Yuendumu School	Alice Springs	P1. Bus shed (brought forward as was going to be school council funded) P2. Replace boundary fence (combined with School Council Security grant funding)	P1. 28-Aug-17 P2. 17-Mar-20
Yulara School	Central Australia	Combine with school funds: P1. Internal and external paint P2. Replace boundary fence P3. Replace shade sail over playground equipment with solid structure P4. Install autex	P1. 31-May-19 P2. 31-Mar-20 P3. 10-Dec-20 P4. 02-03-21
Darwin Region – 26 schools			
Alawa Primary School	Darwin	P1. Upgrade Local Area Network P2. Refurbish Staff ablutions P3. Install ablution into library (combined with other MNW funding)	P1. 17-Oct-17 P2. 23-Nov-17 P3. 30-Jan-18
Anula Primary School	Darwin	Combined with Capital Works project to upgrade ablution blocks	01-Oct-18
Bakewell Primary School	Darwin	Covered walkway and drop off	02-Aug-17
Casuarina Senior College	Darwin	Refurbish library to create student resource centre (combined with school funds and transferred to Capital Works program)	12-Jan-21
Darwin Middle School	Darwin	Covered shelter over bus zone with walkways to classrooms for safety (combined with other MNW funding)	30-May-18
Dripstone Middle School	Darwin	P1. Upgrade Local Area Network P2. Student shade structures P3. Upgrade canteen Enclosed area P4. Furniture, Fittings and Equipment	P1. 1-Oct-17 P2. 25-Sept-17 P3. 24-Jan-18 P4. 6-July-18
Henbury (Special) School	Darwin	Half court with solid shade structure and big ass fan	02-Apr-21
Jingili Primary School	Darwin	P1. Irrigation system P2. Refresh preschool ablutions P3. New playground equipment P4. Upgrade paths and refresh canteen (includes school funds)	P1. 20-Jul-18 P2. 25-Jan-19 P3. 28-Nov-18 P4. 19-Jul-19
Karama Primary School	Darwin	Refurbish Block 3 to open plan learning areas (combined with other MNW funding)	15-Dec-18
Larrakeyah Primary School	Darwin	P1. Playground equipment and shade P2 A&B. Early Childhood	P1. 28-Oct-17 P2a. 27-Feb-18 P2b. 23-May-18

School	Region	Project Description	Completed Date
		Playground and shade P3. Furniture	P3. 18-May-18
Leanyer Primary School	Darwin	Combined with other MNW funding to create Capital Works project to upgrade preschool	01-Aug-17
Ludmilla Primary School	Darwin	Combined with Capital Works project to upgrade front of school	Jun-19
Malak Primary School	Darwin	Upgrade Block 120 classrooms (combined with other MNW funding)	15-Mar-19
Manunda Terrace Primary School	Darwin	P1. Enclose open aired area in library to create parents resource room (combined with other MNW funding) P2. Playground, shade and sofffall P3. Additional shade structure	P1. 20-Jun-18 P2. 17-Oct-18 P3. 01-Apr-19
Millner Primary School	Darwin	Upgrade student ablutions	12-Apr-18
Moil Primary School	Darwin	P1. Refresh classrooms and paint playground equipment P2. Furniture, fittings and equipment	P1. 14-Feb-19 P2. 14-Feb-19
Nakara Primary School	Darwin	Upgrade outdoor play areas (combined with other MNW and School Council funding)	30-Aug-19
Nemarluk School (Special)	Darwin	Playground equipment (combined with school council funding)	22-Jun-18
Nightcliff Middle School	Darwin	Bike shed and student garden shed	31-Aug-18
Nightcliff Primary School	Darwin	P1. Early Childhood play space upgrade P2. Upgrade outdoor learning areas	P1. 20-Apr-18 P2. 20-Feb-19
Parap Primary School	Darwin	P1. Replace gym floor (brought forward to 2018/19 MNW program) P2. Install solar power system	P1. 15-Jul-19 P2. 20-Oct-20
Sanderson Middle School	Darwin	P1. Upgrade three science laboratories P2. Furniture P3. Report on lights on tennis court	P1. 20-Feb-18 P2. 26-Jun-18 P3. 31-May-18
Stuart Park Primary School	Darwin	Install solid shade over Early childhood playground, preschool playground and sandpit, drop off area and create outdoor learning area (includes school funds)	12-Jun-20
Wagaman Primary School	Darwin	P1. Covered walkway/outdoor learning areas to Block C and D P2. Furniture, fittings and equipment	P1. Mar-19 P2. 21-Jun-19
Wanguri Primary School	Darwin	Upgrade outdoor play areas (combined with School Council funding)	16-Sep-19
Wulagi Primary School	Darwin	Upgrade courtyard to create outdoor learning area and refresh ablutions (combined with savings from CWP funding)	23-May-19

School	Region	Project Description	Completed Date
East Arnhem Region – 11 schools			
Alyangula Area School	Arnhem	Upgrade preschool outdoor play area (combined with other MNW funding)	05-Feb-20
Angurugu School	Arnhem	P1. Upgrade classroom - replace floor finishes P2. New playground equipment P3. Internal paint - office and staffroom	P1. 29-Jan-18 P2. 17-May-18 P3. 31-Jan-19
Lake Evella School	Arnhem	P1. Extend demountable for Families as First Teachers program (FaFT) P2. Boundary fence (includes school funds)	P1. 25-Jul-19 P2. 17-Sept-19
Maningrida School	Arnhem	Upgrade to preschool ablution and VET Learning area (combined with other MNW funding)	08-Jun-18
Milingimbi School	Arnhem	New boat shed (combined with other MNW funding)	07-Dec-18
Milyakburra School	East Arnhem	P1. Acoustic upgrade to general learning areas P2. Modify kitchen	25 Nov 20
Nhulunbuy High School	Arnhem	Upgrade staff and student ablutions (combined with other MNW funding)	13-Mar-19
Nhulunbuy Primary School	Arnhem	Refurbish administration area (combined with other MNW funding and school funds)	12-Jan-20
Ramingining School	Arnhem	P1. Purchase leased demountables P2. Acoustic improvements to classrooms	P1. 10-Nov-16 P2. 30-Apr-18
Shepherdson College	East Arnhem	P1. Combined with school funds to create capital works project to deliver Covered outdoor learning area P2. Install water bubblers	P1. 25-Sep-20 P2. 9-Jun-21
Yirrkala School	Arnhem	Upgrade playground area	17-Apr-20
Top End Region – 22 schools			
Adelaide River School	Palmerston and Rural	P1. Playground upgrade P2. Early years classroom upgrade P3. Solar panels P4. External painting	P1. 27-Feb-19 P2. 30-Jul-19 P3. 14-Jan-20 P4. 20-Apr-20
Batchelor Area School	Palmerston and Rural	P1. Paint Outdoor Education dormitories P2. Playground upgrade at school P3. Install generator at Outdoor Education	P1. 05-Feb-19 P2. 15-Oct-19 P3. 26-Jun-20
Bees Creek Primary School	Palmerston and Rural	P1. Refurbish classroom block to open plan learning areas P2. Upgrade outdoor play area (combined with other MNW and School funds)	P1. 31-Jan-19 P2. 21-Jun-19

School	Region	Project Description	Completed Date
Douglas Daly School	Palmerston and Rural	Replace demountable classroom and ablution block (combined with other MNW and School funds)	12-Nov-18
Driver Primary School	Palmerston and Rural	P1. New ablutions block P2. Upgrade store room to multipurpose area (combined with other MNW funding)	P1. 18-May-18 P2. 18-May-18
Dundee Beach School	Palmerston and Rural	Demountable multi-purpose area (combined with other MNW funding)	28-Feb-19
Girraween Primary School	Palmerston and Rural	Combined with School funds to create Capital Works project to construct new general learning area	Oct-18
Gray Primary School	Palmerston and Rural	P1. Refurbish irrigation P2. Refurbish ablutions (combined with other MNW funding)	P1. 1-Aug-17 P2. 24-Apr-18
Gunbalanya School	Top End	P1. Interior and exterior painting at secondary and primary school, ablution refresh at secondary, concrete entrance at preschool P2. Solid shade cover over entrance stair/ramp to administration building and enclosed vehicle area (includes school funds)	P1. 13-Jan-19 P2. 21-Sep-20
Howard Springs Primary School	Top End	P1. Refresh front entrance (combined with other MNW funding) P2. Create water play area in preschool P3. Furniture	P1. 29-Sept-17 P2. 19-Sept-18 P3. 31-Mar-19
Jabiru Area School	Top End	P1. Outdoor learning area and play space part BBS (combined with other MNW funding) P2. Upgrade general learning areas	P1. 31-Dec-18 P2. 21-Sep-20
Mamaruni School	Top End	Upgrade kitchen, refresh manual arts area and demountable	27-Jul-20
Milikapiti School	Top End	P1. Solid shade over playground and associated works P2. Painting and staff bathroom refresh	P1. 14-Aug-19 P2. 4-Nov-19
Moulden Park Primary School	Top End	Refurbish general learning areas	21-May-20
Nganambala School	Top End	Basketball half court with solid shade structure (combined with other MNW funding)	07-Nov-18
Palmerston College (10-12 Campus)	Top End	Refurbish first floor Block D (combined with other MNW funding)	25-Jun-18
Palmerston College (7-9 Campus)	Top End	P1. Covered shelter and bus zone extension for safety, playground and shade sail P2. Walkways and bubbler	P1. 31-Mar-18 P2. 13-Sept-18
Pularumpi School	Palmerston and Rural	Extend preschool to create FaFT Area (Block C) (combined with other	30-Oct-18

School	Region	Project Description	Completed Date
		MNW funding)	
Rosebery Primary School	Palmerston and Rural	Covered walkways	Jun-2020
Taminmin College	Palmerston and Rural	P1. Combined with Capital Works project for new STEAM building P2. Chook pen and greenhouse P3. Refurbish ablutions in Block 3 and 7 (combined with other MNW funding)	P1. Jan-18 P2. 31-Jan-17 P3. 25-Aug-17
Tipperary Station School	Palmerston and Rural	P1. Playground equipment and shade P2. School refresh	P1. 28-May-18 P2. 31-Dec-18
Woolianna School	Palmerston and Rural	P1. Replace demountable classroom P2. Equipment	P1. 15-Dec-18 P2. 20-Mar-19
Grand Total – Schools completed prior to 2021-22:		90	